

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated November 2024



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	#s of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
Benton	DaVita Kennewick (22-12)	1939	Add 3 stations (NS)	06/30/22	No	06/30/22	488	10/31/23	08/01/23	Yes	No
Benton	DaVita Chinook (22-11)	1938	Add 1 station (NS)	06/30/22	No	06/30/22	184	12/31/22	10/31/22	Yes	No
Clark	PSKC Vancouver (19-75)	1828A	Construct 19-station center	12/11/19	Yes	11/03/21	1215	03/02/25	TBD	Not Yet	No
Clark	FKC Fisher's Landing (20-14)	1911E	Construct a 11-station center (NS)	01/03/22	No	01/03/22	568	07/25/23	TBD	Not Yet	No
Cowlitz	FKC Longview (19-34)	1811	Construct 5-station center	09/04/19	No	09/04/19	397	10/05/20	12/04/23	No	No
Cowlitz	FKC Cowlitz (21-31)	1909E	Add 2 stations (NS)	09/29/21	No	09/29/21	272	06/28/22	06/14/24	No	No
Cowlitz	Cowlitz Dialysis (formerly DaVita Woodland) (22-13)	1936	Construct a 12-station center (NS)	06/30/22	No	06/30/22	854	10/31/24	04/01/24	Yes	No
Cowlitz	FKC Cowlitz (23-02A2)	2007	Relocate entire facility within Cowlitz County	07/12/24	No	07/12/24	717	06/29/26	TBD	Not Yet	No
Franklin	DaVita Mid Columbia (22-46)	1958	Add two stations (NS)	12/21/22	No	12/21/22	275	09/22/23	06/05/23	Yes	No
Franklin	DaVita Mid Columbia (23-36)	2000	Relocate & add 7 stations (NS)	02/28/24	No	02/28/24	873	07/20/26	TBD	Not Yet	No
Grant	DaVita Monument Hill (17-43, M2018-260, & 19-2-03513-34)	1863	Construct a 7-station center	12/29/20	Yes	12/29/20	906	06/23/23	07/14/22	Yes	No
Grays Harbor	FKC Aberdeen (21-76)	1924	Add three stations (NS)	01/27/22	No	01/27/22	124	05/31/22	05/27/22	Yes	No
King 01	PSKC Richmond Beach (18-53)	1778	Establish 19 incenter & 1 isolation	05/21/19	Yes	01/13/20	304	11/12/20	04/01/24	No	No
King 02	NKC Broadway & NKC Yesler Terrace (DOR21-27)	RA108	Replacement of 15 stations within King 02 (DOR)	04/05/21	No	04/05/21	1091	03/31/24	10/21/24	No	No
King 02	NKC Rainier Beach Kidney Center	1928	Relocate 7 (of 14) stations from NKC Elliott Bay to NKC Rainier Beach (NS)	03/29/22	No	03/29/22	92	06/29/22	06/14/22	Yes	No
King 02	NKC Elliott Bay, NKC Seattle, & NKC Yesler Terrace (DOR23-26)	RA107A	Replacement of 38 stations within King 02 (DOR)	09/19/23	No	09/19/23	378	10/01/24	10/07/24	No	No

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated November 2024



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	#s of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
King 02	NKC Seattle (23-18)	1990	Relocation of 7 stations (NS)	12/21/23	No	12/21/23	1	12/22/23	12/21/23	Yes	No
King 03	NKC Burien (23-33)	1982	Add 2 stations (SC)	08/29/23	No	08/29/23	183	02/28/24	02/06/24	Yes	No
King 04	NKC SeaTac (21-05)	1878R	Add 8 stations (NS) RECON	08/31/21	No	08/31/21	482	12/26/22	12/19/22	Yes	No
King 05	DaVita Redondo Heights (21-72)	1933	Relocate and add 5 (NS)	04/27/22	No	04/27/22	546	10/25/23	12/04/23	No	No
King 05	NKC Federal Way West (23-34)	1981	Add 1 station (SC)	08/29/23	No	08/29/23	178	02/23/24	02/12/24	Yes	No
King 08	DaVita Issaquah (19-81A)	1844	Construct a 5-station center	06/25/20	No	06/25/20	930	01/11/23	11/29/22	Yes	No
King 09	FKC Cascade Peak (23-03)	1962	Construct a 7-station center	02/24/23	No	02/24/23	686	04/10/25	TBD	Not Yet	Yes
King 10	NKC Kent Panther Lake (20-12)	1850	Construct an 11-station center	08/07/20	Yes	10/27/21	852	02/26/24	04/03/23	Yes	No
King 11	DaVita Auburn Valley (18-59)	1788	Construct a 23-station center	07/11/19	Yes	04/06/21	866	08/31/24	11/13/23	Yes	Yes
Kitsap	PSKC Silverdale (19-31)	1815	Construct a 9-station & 1 isolation	09/30/19	No	09/30/19	946	05/28/24	TBD	Not Yet	Yes
Lewis	DaVita Cooks Hill (22-43)	1951	Add 1 station (SC)	10/05/22	No	10/05/22	181	04/04/23	03/13/23	Yes	No
Lewis	DaVita Cooks Hill (24-23)	2012	Add 1 station (SC)	08/23/24	No	08/23/24	185	02/24/25	12/16/24	Not Yet	No
Mason	FKC Shelton (21-29)	1898	Add 5 stations	07/20/21	no	07/20/21	373	12/31/22	12/21/22	Yes	Yes
Mason	DaVita Mason County (23-13)	1968	Add 2 stations (SC)	04/06/23	No	04/06/23	15	04/21/23	04/06/23	Yes	No
Pierce 01	FKC Bonney Lake	2019	Add 5 stations (NS)	12/05/24	Yes	FALSE	120	04/29/00	TBD	Not Yet	No
Pierce 02	DaVita Graham Dialysis Center	1889	Relocate & add 10 stations (NS)	05/14/21	No	05/14/21	504	09/30/23	06/12/23	Yes	Yes

**Department of Health**  
**Kidney Dialysis Stations - First Treatment Date**  
Updated November 2024



Planning Area	Facility Name	CN #	Project Description	Date of CN Issuance	Contested	Date of Uncontested CN	#s of days per the CN application	Required Operational Date	Actual 1st Treatment Date [will say "TBD" until date known]	Date Met	Any Timeline Modifications Granted by CN Program
Pierce 05	DaVita Rainier View Dialysis Center (21-08)	1871	Add 12 stations (NS)	03/02/21	No	03/02/21	729	03/01/23	02/20/23	Yes	No
Snohomish 02	DaVita Pilchuck (23-35)	1997	Relocation of 3 stations (NS)	02/13/24	No	02/13/24	245	10/15/24	08/02/24	Yes	No
Snohomish 02	NKC Everett (24-13)	1999	Add 1 station (SC)	02/28/24	No	02/28/24	138	07/15/24	04/12/24	Yes	No
Snohomish 03	PSKC Lynnwood (21-34)	1894E	Construct a 15-station center (NS)	06/25/21	Yes	04/28/22	955	12/08/24	TBD	Not Yet	No
Snohomish 03	DaVita Lynnwood (22-42)	1945	Add 1 station (SC)	09/23/22	No	09/23/22	108	01/09/23	09/23/22	Yes	No
Snohomish 03	DaVita Lynnwood (23-14)	1963	Add 1 station (SC)	03/01/23	No	03/01/23	15	03/16/23	03/01/23	Yes	No
Snohomish 03	DaVita Mill Creek (24-11)	1996	Add 1 station (SC)	02/14/24	no	02/14/24	182	08/14/24	05/31/24	Yes	No
Whatcom	DaVita Ferndale Dialysis Center (22-14)	1937	Construct a 7-station center	06/30/22	No	06/30/22	610	03/01/24	02/26/24	Yes	No
Yakima	DaVita Mt. Adams (22-08)	1926	Add two stations (SC)	02/16/22	No	02/16/22	180	08/15/22	07/21/22	Yes	No
Yakima	Astria Yakima (21-11)	1896E	Construct a 27-station center (NS)	06/30/21	Yes	05/09/22	426	07/09/23	TBD	Not Yet	No